e of Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
JOB Code:-	013-20-000127
Work Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
AS No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	19/7/22 to 31/7/22

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
1	Supply of ISI mark 175mm nominal bore,plain and steel casing pipe grade of steel Fe 410 of wall thickness conforming to IS 4270-2001 and latest ammendments, electrical resistance welded steel tubes, material and conforming to IS 1387-1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5-7m both ends.threaded conforming to IS 554-1985 one end fixed with socket conforming to IS 4270 2001 and the other end with screwed pipes. All shall be responsibaly free from defects. The tubes shall be responsible straight end should be with ISI marking weighing 25.10kg/m.(exclusive of all taxes and duties) prices include Collar-Medium duty. 175mm dia x 5.4mm thick						
	Govt School RR No N5WP1388	Rmt	1	60.00			60.00
							60.00

19/7/22 - 30/7/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

2	Providing and fixing 250mm dia PVC pipe and as per specification and directions.						
	Govt School RR No N5WP1388	Rmt	1	6.00			6.00
	Ravindranagara 4th Main 8th cross		1	7.00			7.00
	Ravindranagara 1st Cross		1	7.00			7.00
	Shettyhalli		1	4.00			4.00
							24.00

19/7/22 - 30/7/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

3	Providing and laying at site of work175mm thick MS casing caps as per IS 1239 (part-II) 1982 with all latest amendments if any for any dia. The thickness of plate used for covering one end shall be 3mm (minimum). The dimensions of caps and colars shall be strictly as per IS 1239 (Part-II) 1982 with all amendments including cost of material and labour charges for fixing, if any etc. complete with all lead and lifts and as directed by the Engineer in charge						
	Govt School RR No N5WP1388	Each	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

19/7/22 - 30/7/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

4	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Rathnaraj/Kirloskar/Crompton/Greaves/Shakti/Arkay/Varuna make submercible deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15HP/11KW 35stage						

Name of work: Maintenece of

of Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
k Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
S No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
	Govt School RR No N5WP1388	Each	1	1.00			1.00
	Ravindranagara 4th Main RR No N5WP1391		1	1.00			1.00
	Ravindranagara 1st Cross RR No. N5WP1341		1	1.00			1.00
	Shettyhalli RR No N5WP1335		1	1.00			1.00
							4.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

5	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc.. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe						
		Rmt	1	300.00			300.00
			1	300.00			300.00
							600.00

E.E. (D.D.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

6	Supply of 50mm M.S collars	Rmt	1	100.00			100.00
							100.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

7	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS: 8130 1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 volts 4 sqmm of 56 strands 0.3mm dia						
	Govt School	Rmt	2	350.00			700.00
	Ravindranagara 4th Main 8th cross		2	300.00			600.00
	Ravindranagara 1st Cross		2	300.00			600.00
	Shettyhalli		2	330.00			660.00
							2560.00

E.E. (D.D.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
Work Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
MB No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
Page No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
8	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 15.00 HP with star delta starter (MR)						
							1.00
	Govt School	Rmt	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			**4.00**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Sl No	Description	Unit	No	Length	Width	Depth	Qty
9	Fabricating supplying and mounting MS box of 16 SWG suitable for floor/wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm						
							22000.00
	Govt School	Sqcm	1	1100.00	20.00		22000.00
	Ravindranagara 4th Main 8th cross		1	1100.00	20.00		22000.00
	Ravindranagara 1st Cross		1	1100.00	20.00		22000.00
	Shettyhalli		1	1100.00	20.00		**88000.00**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Sl No	Description	Unit	No	Length	Width	Depth	Qty
10	Providing & Fixing of clamps set and borewell cap to the pump (MR)						
							1.00
	Govt School	Set	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			**4.00**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Sl No	Description	Unit	No	Length	Width	Depth	Qty
11	Supply and delivery at site of brand new best make non-return valve as per IS 778/1984 with ISI Mark and as per its latest amendments,Size- 50mm. (Page no.104,item no.12.06 (a),						
	Govt School	No	1	1.00			1.00

f Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
ode:-	013-20-000127
rk Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
S No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

12	Supply and delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendments,Size- 50mm						
	Govt School	**No**	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

13	Supply and delivery at site wrought middle steel(galvanized) 50 mm dia GI bend confirming to IS 1239 II, 1991 with latest amendments if any.						
	Govt School	**No**	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

14	Supply and delivery at site wrought middle steel(galvanized) 50 mm dia GI union confirming to IS 1239II, 1991 with latest amendments if any.						
	Govt School	**No**	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

of Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
rk Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
15	Supply and delivery at site wrought middle steel (galvanized) 50 mm dia GI elbow confirming to IS 1239 II, 1991 with latest amendments if any.						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
16	Labour charges for Erection, Electrification and commissioning of Pump sets, including aligning and balancing of all items including supply and erection of two pair of supporting clamps, bore well caps, cable clips and water tight gland cable protectors, bolts, nuts, valve and gauges, tools and equipments etc., involved in the job as per specifications, with necessary tests as per specifications, with testing of as per instructions of engineer incharge of work.						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
17	Labour charges for erection of indoor type panel board and meter board units with all necessary materials and labour tools and equipments including cement concrete for foundation/bed etc,complete as per specification, with testing of as per instructions of engineer incharge of work.						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
18	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, Energy cross-3 with short circuit breaking capacity of 10k and complete wiring as required confirming to IEC 60898, 40 Amps DP						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಕೆವಿಕೆ, ಬೆಂಗಳೂರು

fwork: Maintenee of Borewell

f Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
ode:-	013-20-000127
k Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
S No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
							4.00

14/7/22 - 30/7/22

Sreeej.sw 31/7/22
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

19	Supplying and laying of L.T.U.G Cable having aluminium conductor PVC insulated sheathed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554)						
	Govt School	Rmt	1	35.00			35.00
	Ravindranagara 4th Main 8th cross		1	35.00			35.00
	Ravindranagara 1st Cross		1	35.00			35.00
	Shettyhalli		1	35.00			35.00
							140.00

19/7/22 - 30/7/22

Sreeej.sw 31/7/22
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

20	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces (As per Civil SR KSRB 1-2,P-7)						
	Govt School	Rmt	1	35.00			35.00
	Ravindranagara 4th Main 8th cross		1	35.00			35.00
	Ravindranagara 1st Cross		1	35.00			35.00
	Shettyhalli		1	35.00			35.00
							140.00

19/7/22 - 30/7/22

Sreeej.sw 31/7/22
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

21	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm						
	Govt School	Rmt	1	3.00			3.00
	Ravindranagara 4th Main 8th cross		1	3.00			3.00
	Ravindranagara 1st Cross		1	3.00			3.00
	Shettyhalli		1	3.00			3.00
							12.00

19/7/22 - 30/7/22

Sreeej.sw 31/7/22
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

of Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
rk Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
22	Earthing: Supplying and fixing and wiring earth electrode for grounding circuits IC cutouts and other equipments on the meter board in the pit. The pits should be filled up with equal proportion of salt and charcoal 150mm around the pipe to complete depth. The connection from the pipe to the conduits etc. is to established through GI wire of sizes as per clause 7.3.3 of IS 732 using 12mm bolts, nuts, washers and check nuts, the pipe shall have 16 through holes of 12mm dia. (Page no.40,item no.6.1,						
	Govt School	Job	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
23	Providing,Supplying and fixing LT cast iron potheads suitable for 1.1 KV class UG cables complete with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. with necessary materials and labour tools and equipments as per instructions of engineer incharge of work. 3¹/²x6 Sqm						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
24	Supplying, fixing and wiring heavy duty low voltage capacitors conforming to IS 2834, 3phase 400/440 volts grade for power Factor improvement of roating machinery like indution motor						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00
25	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws, etc. Size 20 x 20 x 2 5 inches						
	Govt School	No	1	1.00			1.00
	Ravindranagara 4th Main 8th cross		1	1.00			1.00
	Ravindranagara 1st Cross		1	1.00			1.00
	Shettyhalli		1	1.00			1.00
							4.00

19/7/22 - 30/7/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

f Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
de:-	013-20-000127
k Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
S No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
26	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc,						
	Govt School	No	1	1.00			1.00
							1.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

27	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,)						
	Govt School RR No N5WP1388						50.00
	0.00 to 50.00Mtr	Rmt	1	50.00			50.00
	50.00 to 100.00 Mtr.		1	50.00			50.00
	100.00 to 150.00 Mtr.		1	50.00			50.00
	150.00 to 200.00 Mtr.		1	50.00			50.00
	200.00 to 250.00 Mtr.		1	50.00			50.00
	250.00 to 300.00 Mtr.		1	50.00			50.00
	300.00 to 350.00 Mtr.		1	50.00			50.00
	350.00 to 400.00 Mtr.		1	10.00			10.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

28	KPTCL Deposit charges		1	1.00			1.00
							1.00

29	Borewell registration charges per Rs 1000 each for BWSSB		1	1.00			1.00
							1.00

f Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
rk Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
S No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
30	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinery soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m after breaking of clods complete as per specifications.						
	For water Line	Cum	1	86.00	0.75	0.90	58.05
							58.05

Sl No	Description	Unit	No	Length	Width	Depth	Qty
31	Providing and fixing Chorinated Poly Veryl Chloride (CPVC) pipes conforming to IS:15778:2007 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete (external work) 50mm nominal OD pipes						
	For water Line	Rmt	1	86.00			86.00
							86.00

Sl No	Description	Unit	No	Length	Width	Depth	Qty
32	Wet Mix Macadam- Providing, laying, spreading and compacting crushed stone aggregates of granite / trap /basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of -7 tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications MORTH Specification No. 406 (Page No 155, Item No 20.18 PWD SR 2018-19)						
	For water Line	Cum	1	86.00	0.75	0.10	6.45
							6.45

Sl No	Description	Unit	No	Length	Width	Depth	Qty
33	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs with coarse 40mm and down size graded granite metal coarse aggregates @0.86cum and fine aggregates @ 0.45cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials labour, HOM curing, form works, scaffolding and centering complete as per specifications						
	For water Line	Cum	1	86.00	0.75	0.10	6.45
							6.45

of Work :-	Maintenance of Borewell And Providing Motors in Ward No 13 Shettyhalli Sub division.
Code:-	013-20-000127
rk Order No	EE/DD/W.0/150/2020-21 Date 22.12.2020
S No:-	EE/DD/AS/248/2019-20, Dt.16.03.2020
TS No:-	EE/DZ/TS/09/2020-21, Dt: 06.05.2020
Date Of Measurenents	

Sl No	Description	Unit	No	Length	Width	Depth	Qty
	1st & Final - MEASUREMENT SHEET						
34	Cement concrete pavement.Construction of un reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30, with 25mm and down size graded granite metal coarse aggregates and fine aggregtes, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing) Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant.						
	For water Line	Cum	1	86.00	0.75	0.15	9.68
							9.68

25/7/22

Executive Engineer 26/7/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

35	Filling available earth around pipe lines cable in layers not exceeding 20cms, in depth compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost all labour concrete as per specifications						
	Consider 80% of Qty Vide I No 33	Cum		58.05	0.80		46.44
							46.44

Executive Engineer 24/7/22

29/7/22

Executive Engineer 31/7/22

Assistant Engineer

Assistant Executive Engineer
Shetty Halli Sub Division